
REPORT 1
(1215/13/IM)

ROADING REPORT FEBRUARY 2008

1. Purpose of Report

To report to the Board matters raised by or of interest to the Community Board.

2. Recommendations

It is recommended that the Makara/Ohariu Community Board:

- 1. Receive the information.*

3. Information

3.1 Makara Road Improvement Project CX097 (\$56,100)

2006 – 2007 Projects

The land acquisition for Phillips Corner is now complete.

2007 – 2008 Projects

Two Projects have been identified as follows:

1. 155 Makara Road.

The Board has requested that a price be provided for cutting a batter in the vicinity of 155 Makara Rd. We have estimated the cost of this to be in the vicinity of \$20,000 provided that we do not have to purchase any land.

2. 379 Ohariu Valley Road

This involves widening of the carriageway at a point where the existing road is difficult to negotiate when two large vehicles meet. The estimated cost of the works as discussed on site is \$15,000.

3.2 Other Roading matters

These items cover other roading works being carried out in the Makara – Ohariu area.

a) Takarau Gorge Road Walls

We are in the process of having three new walls constructed in Takarau Gorge Road as follows;

2.84km has been tendered and will be let in the next few weeks. Work is expected to be completed by the end of May 2008.

3.11km has been tendered and will be let in the next few weeks. Work is expected to be completed by the end of May 2008.

3.96km will be tendered in mid March 2008 and is expected to be completed by the end of May 2008. This will include the damaged Armco barrier.

b) Takarau Gorge Road Sealing

A section of Takarau Gorge Road from 106 through Takarau Gorge to the entrance of the next stage of the logging operation has been sealed as part of our reseal programme.

One of the sections of road damaged by the recent logging operation has been sealed with the remaining short section to be sealed this week.

c) Makara School Bridge

The reconstruction of the Makara School Bridge has been delayed due to the need for a building consent. The consent has been applied for and we are currently waiting for it to be issued. Work is expected to be completed within two week of building consent issue.

d) Ohariu Valley Road Culvert

The culvert at about 150 Ohariu Valley Road has been installed.

e) Project West Wind roading works

The roading works required by the Project West Wind consent on Makara Road between Karori and South Makara Road are complete along with the works required on South Makara Road. We are in the process of negotiating a maintenance agreement with Meridian for the life of the construction phase of the project for this section of road.

The roading works on the remainder of Makara Road between South Makara Road and Opau Road have been held up due to a land ownership issue. Resolution of this issue is currently with Meridian to sort out.

Contact Officer: *Steve Wright (Team Leader Resurfacing/Contracts)*