

Council Plan 2004-05 Projects and Programmes for the Tawa Community

Project Decescription	Street Name	From - To	Planned Start Date	Planned Complete Date	Job Status
Carriageway minor maintenance	Beauchamp St	Rawson St - Collins Ave	18-Jun-04	19-Jul-04	Planned and Cancelled
Kerb and chanel minor maintenance	Beauchamp St	Rawson St - Collins Ave LHS	13-Sep-04	18-Nov-04	Complete
Kerb and chanel minor maintenance	Beauchamp St	Rawson St - Collins Ave RHS	13-Sep-04	18-Nov-04	Complete
Footpath reconstruction	Beauchamp St	Rawson St - Collins Ave RHS	13-Sep-04	18-Nov-04	Complete
Safer roads improvements	Bede Gr	Oriel Ave - Sunrise Bvd	13-Jul-04	20-Sep-04	Complete
Footpath reconstruction	Bell St	Mexted Tce - Massey St LHS	18-Jul-04	08-Sep-04	Complete
Safer roads improvements	Cambridge St	Cambridge K/E (M S)	22-Feb-05	03-Mar-05	Planned
Carriageway preparation and major repair	Cashew St	Dragon St - Dead-End	13-Sep-04	27-Oct-04	Complete
Carriageway chipseal	Cashew St	Dragon St - Dead-End	15-Nov-04	30-Dec-04	Complete
Safer roads improvements	Chester Rd	Wilfred St - Franklyn Rd	13-Aug-04	11-Oct-04	Complete
Safer roads improvements	Coates St	Collins Ave - Mexted Tce	27-Jul-04	05-Jan-05	Complete
Safer roads improvements	Coates St	Mexted Tce - North St	27-Jul-04	07-Sep-04	Complete
Footpath minor maintenance	Collins Ave	Mahoe St - Woodman Dr RHS	08-Jun-04	10-Nov-04	Complete
Carriageway minor maintenance	Collins Ave	Little Collins St - Mahoe St	13-Aug-04	11-Oct-04	Complete
Carriageway minor maintenance	Collins Ave	Beauchamp St - Railway Crossing	21-Sep-04	18-Nov-04	Complete
Footpath reconstruction	Collins Ave	Beauchamp St - Railway Crossing LHS	21-Sep-04	18-Nov-04	Complete

Council Plan 2004-05 Projects and Programmes for the Tawa Community

Project Description	Street Name	From - To	Planned Start Date	Planned Complete Date	Job Status
Footpath minor maintenance	Collins Ave	Coates St - Ranui Tce LHS	21-Sep-04	18-Nov-04	Complete
Safer roads improvements	Collins Ave	Collins Avenue	13-Dec-04	04-Jan-05	Substantially Complete
Footpath reconstruction	Collins Ave	Mahoe St -> Collins Ave-#62 Dway RHS	01-Jan-05	01-Feb-05	Planned
Kerb and chanel minor maintenance	Collins Ave	Mahoe St -> Collins Ave-#62 Dway RHS	01-Jan-05	01-Feb-05	Planned
Safer roads improvements	Davidson Cres	Victory Cres - Turkington St	13-Jul-04	20-Sep-04	Complete
Kerb and chanel, water-table renewal	Davies St	McLellan St - Dead End-Pool Entrance LHS.	01-Jan-05	01-Feb-05	Complete
Carriageway preparation and major repair	Dragon St	Jamaica Dr - Cashew St	01-Aug-04	01-Sep-04	Complete
Carriageway preparation and major repair	Dragon St	Cashew St - Cul-De-Sac	13-Sep-04	27-Oct-04	Complete
Carriageway chipseal	Dragon St	Cashew St - Cul-De-Sac	15-Nov-04	30-Dec-04	Complete
Carriageway chipseal	Dragon St	Jamaica Dr - Cashew St	15-Nov-04	30-Dec-04	Complete
Safer roads improvements	Findlay St	Findlay St (Speed Humps)	15-Dec-04	20-Dec-04	Complete
Safer roads improvements	Franklyn Rd	Chester Rd - Hillary St	20-Aug-04	11-Oct-04	Complete
Safer roads improvements	Franklyn Rd	Franklyn/Hillary (M S)	03-Feb-05	10-Feb-05	Planned
Safer roads improvements	Hampton Hill Rd	Oliva Cres - Franklyn Rd	13-Aug-04	11-Oct-04	Complete
Safer roads improvements	Handyside St	Collins Ave - Mexted Tce	27-Jul-04	10-Aug-04	Complete
Safer roads improvements	Handyside St	Mexted Tce - Cul De Sac	27-Jul-04	10-Aug-04	Complete

Council Plan 2004-05 Projects and Programmes for the Tawa Community

Project Description	Street Name	From - To	Planned Start Date	Planned Complete Date	Job Status
Kerb and channel minor maintenance	Hinau St	Mclellan St - Kowhai St RHS	23-Jun-04	09-Aug-04	Complete
Safer roads improvements	Hinau St	Hinau St Crossing (M S)	13-Jan-05	24-Jan-05	Planned
Safer roads improvements	Huia St	The Drive - Larsen Cres	13-Aug-04	20-Sep-04	Complete
Road Safety Improvement	Jamaica Dr	Takapu Rd - Dragon St	29-Jun-04	24-Nov-04	Complete
Footpath reconstruction	Jamaica Dr	Nassau Ave - Calypso St RHS	01-Jul-04	01-Aug-04	Complete
Safer roads improvements	Kowhai St	Hinau St - Ranui Tce	13-Jul-04	20-Sep-04	Complete
Safer roads improvements	Larsen Cres	Larsen/Kiwi (Flush Median)	30-Nov-04	02-Dec-04	Complete
Safer roads improvements	Larsen Cres	Larsen Cres- The Drive	17-Jan-05	26-Jan-05	In Progress
Carriageway preparation and major repair	Magdalen St	Pembroke St - Cul De Sac	01-Aug-04	01-Sep-04	Complete
Carriageway slurry	Magdalen St	Pembroke St - Cul De Sac	30-Oct-04	30-Nov-04	Planned
Safer roads improvements	Mahoe St	Collins Ave - Raroa Tce	27-Jul-04	02-Dec-04	Complete
Carriageway asphalt	Main Rd	Redwood Ave (28 Main Rd) - Redwood Ave (49 Main Rd)	13-Aug-04	08-Oct-04	Complete
Carriageway minor maintenance	Main Rd	Redwood Ave (28 Main Rd) - Redwood Ave (49 Main Rd)	13-Aug-04	13-Sep-04	Substantially Complete
Footpath reconstruction	Main Rd	Redwood Ave (28 Main Rd) - Redwood Ave (49 Main Rd) RHS	13-Aug-04	05-Oct-04	Complete
Special project	Main Rd	The Drive - Oxford St LHS	01-Oct-04	11-Oct-04	Complete
Safer roads improvements	Main Rd	Main Road - Redwood Park (Island Threshold)	13-Dec-04	03-Jan-05	In Progress

Council Plan 2004-05 Projects and Programmes for the Tawa Community

Project Description	Street Name	From - To	Planned Start Date	Planned Complete Date	Job Status
Safer roads improvements	Main Rd	Main Road - Mexted Motors K/Ext	05-Jan-05	12-Jan-05	In Progress
Safer roads improvements	Main Rd	Main Road - St Francis(Islnd Threshold)	13-Jan-05	19-Jan-05	Planned
Safer roads improvements	Main Rd	Main Road - Church(Islnd Threshold)	13-Jan-05	19-Jan-05	Planned
Safer roads improvements	Main Rd	Main Road/Rembrandt (gateway sign)	16-Feb-05	18-Feb-05	Planned
Safer roads improvements	Main Rd	Main Rd/Boscobel (Gateway sign)	21-Feb-05	23-Feb-05	Planned
Footpath reconstruction	Mayfair Pl	Cecil Rd - Dead End RHS	13-Sep-04	05-Oct-04	Complete
Carriageway minor maintenance	McLellan St	Nathan St - Luckie St	13-Aug-04	12-Nov-04	Complete
Footpath reconstruction	McLellan St	Nathan St - Luckie St LHS	13-Aug-04	05-Oct-04	Complete
Carriageway preparation and major repair	Melville St	Oxford St - Bridge 1st Abut	22-Oct-04	10-Dec-04	Complete
Carriageway chipseal	Melville St	Oxford St - Bridge 1st Abut	15-Nov-04	13-Dec-04	Substantially Complete
Safer roads improvements	Mexted Tce	Coates St - Tremewan St	26-Aug-04	20-Sep-04	Complete
Safer roads improvements	Mexted Tce	Bell St - Coates St	26-Aug-04	20-Sep-04	Complete
Kerb and chanel, water-table renewal	Nathan St	McLellan St - Rawson St RHS	01-Jul-04	01-Aug-04	Complete
Kerb and chanel, water-table renewal	Nathan St	McLellan St - Rawson St LHS	01-Jul-04	01-Aug-04	Complete
Footpath reconstruction	Nathan St	McLellan St - Rawson St RHS	06-Aug-04	09-Sep-04	Complete
Safer roads improvements	Ngatito St	Ngatittoa F/M (M S)	11-Feb-05	15-Feb-05	Planned

Council Plan 2004-05 Projects and Programmes for the Tawa Community

Project Description	Street Name	From - To	Planned Start Date	Planned Complete Date	Job Status
Footpath minor maintenance	Oriel Ave	Achilles Cl - Balliol Dr LHS	18-Jul-04	08-Sep-04	Complete
Safer roads improvements	Oriel Ave	43 Oriel Av (island)	03-Nov-04	11-Nov-04	Complete
Safer roads improvements	Oriel Ave	Oriel Av/Bede (islands)	13-Dec-04	15-Dec-04	Complete
Carriageway shape correction	Oxford St	Main Rd - Cambridge St	21-Aug-04	05-Oct-04	Complete
Carriageway shape correction	Oxford St	Melville St - Surrey St	21-Aug-04	05-Oct-04	Complete
Footpath reconstruction	Oxford St	Main Rd - Cambridge St RHS	15-Oct-04	03-Dec-05	Ordered for Contractor
Safer roads improvements	Oxford St	Oxford St (Humps/Island/Parking)	21-Dec-04	14-Jan-05	Complete
Kerb and chanel, water-table renewal	Oxford St	Main Rd - Lyndhurst Rd RHS	01-Mar-05	01-Apr-05	Complete
Kerb and chanel, water-table renewal	Oxford St	Surrey St - Oxford St LHS	01-Mar-05	01-Apr-05	Complete
Safer roads improvements	Ranui Tce	Matai St - Collins St	27-Jul-04	30-Aug-04	Complete
Kerb and chanel, water-table renewal	Ranui Tce	Matai St - Collins St RHS	15-Oct-04	10-Dec-04	Ordered for Contractor
Footpath reconstruction	Ranui Tce	Matai St - Collins St RHS	15-Oct-04	10-Dec-04	Ordered for Contractor
Safer roads improvements	Raroa Tce	Mahoe St - Woodman Dr	13-Aug-04	11-Oct-04	Complete
Safer roads improvements	Raroa Tce	Dead End - Mahoe St	13-Aug-04	11-Oct-04	Complete
Footpath reconstruction	Rawson St	Nathan St - Rossiter St RHS	21-Aug-04	05-Oct-04	Complete
Footpath reconstruction	Rawson St	Nathan St - Rossiter St LHS	27-Aug-04	05-Oct-04	Complete

Council Plan 2004-05 Projects and Programmes for the Tawa Community

Project Description	Street Name	From - To	Planned Start Date	Planned Complete Date	Job Status
Carriageway shape correction	Redwood Ave	Kereru Bend - Mckeefry Gr	17-Aug-04	24-Sep-04	Complete
Carriageway shape correction	Redwood Ave	Mckeefry Gr - Pembroke St	17-Aug-04	24-Sep-04	Complete
Safer roads improvements	Redwood Ave	Pembroke St - Oriel Ave	21-Sep-04	22-Oct-04	Substantially Complete
Safer roads improvements	Redwood Ave	Redwood/Oriel intersection	20-Jan-05	09-Feb-05	Planned
Safer roads improvements	Redwood Ave	Redwood crossing (M S)	10-Feb-05	21-Feb-05	Planned
Kerb and chanel, water-table renewal	Rossiter St	Rawson St - Cul De Sac LHS	17-Aug-04	05-Oct-04	Complete
Kerb and chanel, water-table renewal	Rossiter St	Rawson St - Cul De Sac RHS	17-Aug-04	05-Oct-04	Complete
Safer roads improvements	St Anne Sq	St Anne Sq	27-Jan-05	02-Feb-05	Planned
Footpath reconstruction	Sunrise Blvd	Main Rd - Bede Gr LHS	24-Oct-04	03-Dec-04	Complete
Footpath reconstruction	Sunrise Blvd	Main Rd - Bede Gr RHS	24-Oct-04	03-Dec-04	Complete
Footpath minor maintenance	Sunrise Blvd	Main Road - Bede Gr LHS	15-Nov-04	16-Dec-04	Substantially Complete
Kerb and chanel, water-table renewal	Sunrise Blvd	Main Rd - Bede Gr LHS	01-Jan-05	01-Feb-05	Complete
Kerb and chanel, water-table renewal	Sunrise Blvd	Main Rd - Bede Gr RHS	01-Jan-05	01-Feb-05	Complete
Road Safety Improvement	Takapu Rd	Motorway Off Ramp - Jamaica Dr	29-Jun-04	24-Nov-04	Complete
Safer roads improvements	Tremewan St	North St - Roberts St	27-Jul-04	24-Aug-04	Complete
Safer roads improvements	Tremewan St	Roberts St - Bell St	27-Jul-04	10-Aug-04	Complete

Council Plan 2004-05 Projects and Programmes for the Tawa Community

Project Description	Street Name	From - To	Planned Start Date	Planned Complete Date	Job Status
Safer roads improvements	Turkington St	Victory Cres - Davidson Cres	13-Jul-04	20-Sep-04	Complete
Safer roads improvements	Various	Cycleway	02-Dec-04	15-Dec-04	Complete
Safer roads improvements	Various	Various Sites (57 Threshold pavements)	11-Jan-05	07-Feb-05	In Progress
Safer roads improvements	Various	Install 40km/h Speed restriction	28-Mar-05	22-Apr-05	Planned
Safer roads improvements	Victory Cres	Davidson Cres - Franklyn Rd	27-Jul-04	20-Sep-04	Complete
Safer roads improvements	Victory Cres	Wakefield Tce - Davidson Cres	27-Jul-04	20-Sep-04	Complete
Safer roads improvements	Victory Cres	Victory Crescent (threshold)	05-Jan-05	06-Jan-05	In Progress
Safer roads improvements	Victory Cres	Victory Av (Relocate cross) M S	25-Jan-05	02-Feb-05	Planned
Safer roads improvements	Victory Cres	Victory Av Crossing Optn A (M S)	03-Feb-05	11-Feb-05	Planned
Safer roads improvements	Wakefield Tce	Franklyn Rd - Victory Cres	30-Jul-04	20-Sep-04	Complete
Safer roads improvements	Westhaven Dr	Chester Rd - Westwood Rd	26-Jul-04	26-Aug-04	Planned and Cancelled
Safer roads improvements	Woodman Dr	Woodman Dr (relocate gateway sign)	07-Jan-05	10-Jan-05	In Progress