

2004-05 Council Plan Projects and Programmes for the Tawa Community Board Area

APPENDIX 1

Project Description	Street Name	From - To	Planned Start Date	Planned Complete Date	Job Status
<b>Remaining to be done:</b>					
Safer roads improvements	Cambridge St	Cambridge Street kerb extension	22-Feb-05	01-Jul-05	Planned
Safer roads improvements	Main Rd	Main Road/ Rembrandt Avenue (gateway sign)	16-Feb-05	30-Apr-05	Planned
Safer roads improvements	Main Rd	Main Road/ Boscobel Lane (gateway sign)	21-Feb-05	30-Apr-05	Planned
Safer roads improvements	Ngatitua St	Ngatitua Street flush median	11-Feb-05	15-Feb-05	Planned
Safer roads improvements	Redwood Ave	Pembroke Street to Oriel Avenue	21-Sep-04	22-Oct-04	Substantially complete
Safer roads improvements	Various	Various sites (57 threshold pavements)	11-Jan-05	07-Feb-05	Planned
Safer roads improvements	Various	Install 40km/h speed restriction	28-Mar-05	22-Apr-05	Planned

<b>Completed:</b>					
Kerb and chanel minor maintenance	Beauchamp St	Rawson Street to Collins Avenue (left hand side)	13-Sep-04	18-Nov-04	Complete
Kerb and chanel minor maintenance	Beauchamp St	Rawson Street to Collins Avenue (right hand side)	13-Sep-04	18-Nov-04	Complete
Footpath reconstruction	Beauchamp St	Rawson Street to Collins Avenue (right hand side)	13-Sep-04	18-Nov-04	Complete
Safer roads improvements	Bede Gr	Oriel Avenue to Sunrise Boulevard	13-Jul-04	20-Sep-04	Complete
Footpath reconstruction	Bell St	Mexted Terrace to Massey Street (left hand side)	18-Jul-04	08-Sep-04	Complete
Carriageway preparation and major repair	Cashew St	Dragon Street to end of road	13-Sep-04	27-Oct-04	Complete

2004-05 Council Plan Projects and Programmes for the Tawa Community Board Area

APPENDIX 1

Project Description	Street Name	From - To	Planned Start Date	Planned Complete Date	Job Status
Carriageway chipseal	Cashew St	Dragon Street to end of road	15-Nov-04	30-Dec-04	Complete
Safer roads improvements	Chester Rd	Wilfred Street to Franklyn Road	13-Aug-04	11-Oct-04	Complete
Safer roads improvements	Coates St	Collins Avenue to Mexted Terrace	27-Jul-04	05-Jan-05	Complete
Safer roads improvements	Coates St	Mexted Terrace to North Street	27-Jul-04	07-Sep-04	Complete
Footpath minor maintenance	Collins Ave	Mahoe Street to Woodman Drive (right hand side)	08-Jun-04	10-Nov-04	Complete
Carriageway minor maintenance	Collins Ave	Little Collins Street to Mahoe Street	13-Aug-04	11-Oct-04	Complete
Carriageway minor maintenance	Collins Ave	Beauchamp Street to Railway Crossing	21-Sep-04	18-Nov-04	Complete
Footpath reconstruction	Collins Ave	Beauchamp Street to Railway Crossing (left hand side)	21-Sep-04	18-Nov-04	Complete
Footpath minor maintenance	Collins Ave	Coates Street to Ranui Terrace (left hand side)	21-Sep-04	18-Nov-04	Complete
Footpath reconstruction	Collins Ave	Mahoe Street to the driveway at number 62 (right hand side)	01-Jan-05	01-Feb-05	Complete
Kerb and chanel minor maintenance	Collins Ave	Mahoe Street to the driveway at number 62 (right hand side)	01-Jan-05	01-Feb-05	Complete
Safer roads improvements	Davidson Cres	Victory Crescent to Turkington Street	13-Jul-04	20-Sep-04	Complete
Kerb and chanel, water table renewal	Davies St	McLellan Street to end of road - Tawa Pool entrance (left hand side)	01-Jan-05	01-Feb-05	Complete
Carriageway preparation and major repair	Dragon St	Jamaica Drive to Cashew Street	01-Aug-04	01-Sep-04	Complete
Carriageway preparation and major repair	Dragon St	Cashew Street to cul-de-sac	13-Sep-04	27-Oct-04	Complete
Carriageway chipseal	Dragon St	Cashew Street to cul-de-sac	15-Nov-04	30-Dec-04	Complete

2004-05 Council Plan Projects and Programmes for the Tawa Community Board Area

APPENDIX 1

Project Description	Street Name	From - To	Planned Start Date	Planned Complete Date	Job Status
Carriageway chipseal	Dragon St	Jamaica Drive to Cashew Street	15-Nov-04	30-Dec-04	Complete
Safer roads improvements	Franklyn Rd	Chester Road to Hillary Street	20-Aug-04	11-Oct-04	Complete
Safer roads improvements	Hampton Hill Rd	Olivia Crescent to Franklyn Road	13-Aug-04	11-Oct-04	Complete
Safer roads improvements	Handyside St	Collins Avenue to Mexted Terrace	27-Jul-04	10-Aug-04	Complete
Safer roads improvements	Handyside St	Mexted Terrace to cul de sac	27-Jul-04	10-Aug-04	Complete
Kerb and chanel minor maintenance	Hinau St	McLellan Street to Kowhai Street (right hand side)	23-Jun-04	09-Aug-04	Complete
Safer roads improvements	Huia St	The Drive to Larsen Crescent	13-Aug-04	20-Sep-04	Complete
Road safety improvements	Jamaica Dr	Takapu Road to Dragon Street	29-Jun-04	24-Nov-04	Complete
Footpath reconstruction	Jamaica Dr	Nassau Avenue to Calypso Street (right hand side)	01-Jul-04	01-Aug-04	Complete
Safer roads improvements	Kowhai St	Hinau Street to Ranui Terrace	13-Jul-04	20-Sep-04	Complete
Carriageway preparation and major repair	Magdalen St	Pembroke Street to cul de sac	01-Aug-04	01-Sep-04	Complete
Carriageway slurry	Magdalen St	Pembroke Street to cul de sac	30-Nov-04	14-Feb-05	Complete
Safer roads improvements	Mahoe St	Collins Avenue to Raroa Terrace	27-Jul-04	02-Dec-04	Complete
Carriageway asphalt	Main Rd	Redwood Avenue (28 Main Road) to Redwood Avenue (49 Main Road)	13-Aug-04	08-Oct-04	Complete
Carriageway minor maintenance	Main Rd	Redwood Avenue (28 Main Road) to Redwood Avenue (49 Main Road)	13-Aug-04	13-Sep-04	Complete
Footpath reconstruction	Main Rd	Redwood Avenue (28 Main Road) to Redwood Avenue (49 Main Road) - right hand side	13-Aug-04	05-Oct-04	Complete

2004-05 Council Plan Projects and Programmes for the Tawa Community Board Area

APPENDIX 1

Project Description	Street Name	From - To	Planned Start Date	Planned Complete Date	Job Status
Special project	Main Rd	The Drive to Oxford Street (left hand side)	01-Oct-04	11-Oct-04	Complete
Safer roads improvements	Main Rd	Main Road to Mexted Motors (Kerb extension)	05-Jan-05	30-Apr-05	Complete
Footpath reconstruction	Mayfair Pl	Cecil Road to end of road (right hand side)	13-Sep-04	05-Oct-04	Complete
Carriageway minor maintenance	McLellan St	Nathan Street to Luckie Street	13-Aug-04	12-Nov-04	Complete
Footpath reconstruction	McLellan St	Nathan Street to Luckie Street (left hand side)	13-Aug-04	05-Oct-04	Complete
Carriageway preparation and major repair	Melville St	Oxford Street to bridge first abutment	22-Oct-04	10-Dec-04	Complete
Carriageway chipseal	Melville St	Oxford Street to bridge first abutment	15-Nov-04	13-Dec-04	Complete
Safer roads improvements	Mexted Tce	Coates Street to Tremewan Street	26-Aug-04	20-Sep-04	Complete
Safer roads improvements	Mexted Tce	Bell Street to Coates Street	26-Aug-04	20-Sep-04	Complete
Kerb and chanel, water table renewal	Nathan St	McLellan Street to Rawson Street (left hand side)	01-Jul-04	01-Aug-04	Complete
Kerb and chanel, water table renewal	Nathan St	McLellan Street to Rawson Street (right hand side)	01-Jul-04	01-Aug-04	Complete
Footpath reconstruction	Nathan St	McLellan Street to Rawson Street (right hand side)	06-Aug-04	09-Sep-04	Complete
Footpath minor maintenance	Oriel Ave	Achilles Close to Balliol Drive (left hand side)	18-Jul-04	08-Sep-04	Complete
Carriageway shape correction	Oxford St	Main Road to Cambridge Street	21-Aug-04	05-Oct-04	Complete
Carriageway shape correction	Oxford St	Melville Street to Surrey Street	21-Aug-04	05-Oct-04	Complete
Footpath reconstruction	Oxford St	Main Road to Cambridge Street (right hand side)	31-Dec-04	11-Feb-05	Complete

2004-05 Council Plan Projects and Programmes for the Tawa Community Board Area

APPENDIX 1

Project Description	Street Name	From - To	Planned Start Date	Planned Complete Date	Job Status
Kerb and chanel, water table renewal	Oxford St	Main Road to Lyndhurst Road (right hand side)	01-Mar-05	01-Apr-05	Complete
Kerb and chanel, water table renewal	Oxford St	Surrey Street to Oxford Street (left hand side)	01-Mar-05	01-Apr-05	Complete
Safer roads improvements	Ranui Tce	Matai Street to Collins Avenue	27-Jul-04	30-Aug-04	Complete
Kerb and chanel, water table renewal	Ranui Tce	Matai Street to Collins Avenue (right hand side)	25-Dec-04	09-Feb-05	Complete
Footpath reconstruction	Ranui Tce	Matai Street to Collins Avenue (right hand side)	25-Dec-04	09-Feb-05	Complete
Safer roads improvements	Raroa Tce	Mahoe Street to Woodman Drive	13-Aug-04	11-Oct-04	Complete
Safer roads improvements	Raroa Tce	End of road to Mahoe Street	13-Aug-04	11-Oct-04	Complete
Footpath reconstruction	Rawson St	Nathan Street to Rossiter Street (right hand side)	21-Aug-04	05-Oct-04	Complete
Footpath reconstruction	Rawson St	Nathan Street to Rossiter Street (left hand side)	27-Aug-04	05-Oct-04	Complete
Carriageway shape correction	Redwood Ave	Kereru Bend to Mckeefry Grove	17-Aug-04	24-Sep-04	Complete
Carriageway shape correction	Redwood Ave	Mckeefry Grove to Pembroke Street	17-Aug-04	24-Sep-04	Complete
Kerb and chanel, water table renewal	Rossiter St	Rawson Street to cul de sac (left hand side)	17-Aug-04	05-Oct-04	Complete
Kerb and chanel, water table renewal	Rossiter St	Rawson Street to cul de sac (right hand side)	17-Aug-04	05-Oct-04	Complete
Footpath reconstruction	Sunrise Blvd	Main Road to Bede Grove (left hand side)	24-Oct-04	03-Dec-04	Complete
Footpath reconstruction	Sunrise Blvd	Main Road to Bede Grove (right hand side)	24-Oct-04	03-Dec-04	Complete
Footpath minor maintenance	Sunrise Blvd	Main Road - Bede Grove (left hand side)	15-Nov-04	22-Mar-05	Complete

2004-05 Council Plan Projects and Programmes for the Tawa Community Board Area

APPENDIX 1

Project Description	Street Name	From - To	Planned Start Date	Planned Complete Date	Job Status
Kerb and chanel, water table renewal	Sunrise Blvd	Main Road to Bede Grove (left hand side)	01-Jan-05	01-Feb-05	Complete
Kerb and chanel, water table renewal	Sunrise Blvd	Main Road to Bede Grove (right hand side)	01-Jan-05	01-Feb-05	Complete
Road safety improvements	Takapu Rd	Motorway off ramp to Jamaica Drive	29-Jun-04	24-Nov-04	Complete
Safer roads improvements	Tremewan St	North Street to Roberts Street	27-Jul-04	24-Aug-04	Complete
Safer roads improvements	Tremewan St	Roberts Street to Bell Street	27-Jul-04	10-Aug-04	Complete
Safer roads improvements	Turkington St	Victory Crescent to Davidson Crescent	13-Jul-04	20-Sep-04	Complete
Safer roads improvements	Victory Cres	Davidson Crescent to Franklyn Road	27-Jul-04	20-Sep-04	Complete
Safer roads improvements	Victory Cres	Wakefield Terrace to Davidson Crescent	27-Jul-04	20-Sep-04	Complete
Safer roads improvements	Wakefield Tce	Franklyn Road to Victory Crescent	30-Jul-04	20-Sep-04	Complete
Safer roads improvements	Woodman Dr	Woodman Drive (relocate gateway sign)	07-Jan-05	10-Jan-05	Complete

Job not required:					
Carriageway minor maintenance	Beauchamp St	Rawson Street to Collins Avenue	18-Jun-04	19-Jul-04	Cancelled
Road safety improvements	Jamaica Dr	Takapu Road to Dragon Street	15-Aug-04	15-Sep-04	Cancelled
Safer roads improvements	Westhaven Dr	Chester Road to Westwood Road	26-Jul-04	26-Aug-04	Cancelled